



**ANNUAL PROCUREMENT PLAN (APP)  
PROCUREMENT PLAN FOR GOODS,WORKS, CONSULTANCY AND NON CONSULTANCY  
SERVICES**

**Name of the Procuring Entity: RELI ASSETS HOLDING COMPANY (RAHCO)**

**Financial Year: 2017/2018**

## A: GOODS

S/N/O.	Description	Tender No.	Lot No.	Procurement Method	General Proc. Advert Notice	Pre-Qualification			Invitation and Award Notification					
						Invitation Date	Closing-Opening	Notification of Applicants	Tender Invitation Date	Tender Closing-Opening	Approval Eval Report	Notice of intention to award Date	Vetting/Ratification of contracts	Award Notification Date
	1	2	3	4	5	5	7	8	9	10	11	12	13	14
1	Procurement of Track measuring car and motor Trolley	PA/003/HQ/2017-18/G/01	1&2	NCT	08-04-17	N/A	N/A	N/A	09-05-17	29/9/2017	13/10/2017	20/10/2017	11-06-17	13/11/2017
2	Procurement of rolling stock for commissioning SGR	PA/003/HQ/2017-18/G/02	various	ICT	08-04-17	N/A	N/A	N/A	10-02-17	25/10/2017	11-10-17	17/11/2017	12-01-17	12-08-17
3	Supply and installation of Cargo Tracking System (Hardware and Software) and Telecommunication min-exchanges equipment/PBX	PA/003/HQ/2017-18/G/03		NCT	08-04-17	N/A	N/A	N/A	09-05-17	30/9/2017	29/10/2017	20/10/2017	11-05-17	11-12-17
4	Procurement of 2* reach stackers + 1* tractor, 1 forklift	PA/003/HQ/2017-18/G/04	1,2& 3	NCT	08-04-17	N/A	N/A	N/A	09-05-17	29/9/2017	13/10/2017	20/10/2017	11-06-17	13/11/2017
5	Supply of materials for Restoration of Railway lines during emergencies (Floods)	PA/003/HQ/2017-18/G/05	Various	NCT	08-04-17	09-05-17	20/9/2017	29/9/2017	N/A	N/A	N/A	N/A	N/A	N/A
6	Procurement of various materials for Tura Quarry and Pugu plant	PA/003/HQ/2017-18/G/06	1& 2	ICT	08-04-17	N/A	N/A	N/A	10-02-17	25/10/2017	11-11-17	17/11/2017	12-01-17	12-08-17
7	Procurement of Heavy equipments for Plants and Operating Pugu sleepers plant and Quarries.	PA/003/HQ/2017-18/G/07		ICT	08-04-17	N/A	N/A	N/A	10-02-17	25/10/2017	11-11-17	17/11/2017	12-01-17	12-08-17
8	Improvement of Telecommunication equipments and System Dar - Dodoma, Tabora - Kigoma/ Tabora - Mwanza and	PA/003/HQ/2017-18/G/08	1,2,3&4	ICT	08-04-17	N/A	N/A	N/A	10-02-17	25/10/2017	11-10-17	17/11/2017	12-01-17	12-08-17



## B: WORKS

S/NO	Description	Tender No.	Lot No.	Procurement Method	General Proc. Advert Notice	Pre-Qualification			Invitation and Award Notification					
						Invitation Date	Closing-Opening	Notification of Applicants	Tender Invitation Date	Tender Closing-Opening	Approval Eval Report	Notice of intention to award Date	Vetting/Ratification of contracts	Award Notification Date
	1	2	3	4	5	5	7	8	9	10	11	12	13	14
1	Design and Construction of New Standard Gauge Railway Line from Mukutopola-Mwanza and others	PA/003/HQ/2017-18/W/01	1,2 &3	ICT	08-04-17	09-04-17	10-04-17	18/10/2017	20/10/2017	25/1/2018	02-09-17	23/2/2018	03-07-18	14/3/2018
2	Relaying with 80lbs/yard materials 411kms of track central line from Tabora-Usunge-Kigoma	PA/003/HQ/2017-18/W/02	1& 2	ICT	08-04-17	15/9/2017	10-11-17	23/10/2017	25/10/2017	17/11/2018	12-01-17	12-08-17	22/12/2017	29/12/2017
3	Rating, redesign and construction of 38 bridges to 25 tons per axle load	PA/003/HQ/2017-18/W/03		NCT	08-04-17	N/A	N/A	N/A	15/9/2017	20/10/2017	11-03-17	13/11/2017	20/11/2017	24/11/2017
4	Design and Upgrading works of Intermodal exchange Terminals of Dar port rail layouts, Ilala yard and Isaka ICD's	PA/003/HQ/2017-18/W/04		NCT	08-04-17	N/A	N/A	N/A	15/9/2017	20/10/2017	11-03-17	13/11/2017	20/11/2017	24/11/2017
5	Improvement of existing infrastructure and other fixed facilities to Ubungo and Pugu commuter lines	PA/003/HQ/2017-18/W/05		NCT	08-04-17	N/A	N/A	N/A	10-02-17	20/10/2017	11-06-17	13/11/2017	27/11/2017	29/11/2017
6	Rehabilitation of stations, operational and workshops building	PA/003/HQ/2017-18/W/06		NCT	08-04-17	N/A	N/A	N/A	10-02-17	20/10/2017	11-06-17	13/11/2017	27/11/2017	29/11/2017
7	Maintanance of railway lines to be accessible throughtout	PA/003/HQ/2017-18/W/07		NCT	08-04-17	N/A	N/A	N/A	10-02-17	20/10/2017	11-06-17	13/11/2017	27/11/2017	29/11/2017
8	Rehabilitation of bridge & culverts structures (km 154, km 162, km 174 and km 185) and progressive relaying of Kaliua- Mpanda	PA/003/HQ/2017-18/W/08		NCT	08-04-17	N/A	N/A	N/A	10-02-17	20/10/2017	11-06-17	13/11/2017	27/11/2017	29/11/2017
9	Rehabilitation of track, modernization of Port rail lines, rehabilitation of bridges and culverts from Dar-Kilosa- Isaka	PA/003/HQ/2017-18/W/09		ICT	08-04-17	15/9/2017	10-11-17	23/10/2017	25/10/2017	17/11/2018	12-01-17	12-08-17	22/12/2017	29/12/2017

10	Contractors for Restoration of Railway lines during emergencies(Floods)	PA/003/HQ/2017-18/W/10		NCT	08-04-17	09-05-17	20/9/2017	29/9/2017	N/A	N/A	N/A	N/A	N/A	N/A
11	Protection works and reinstall vandalised railway streaches of Korogwe-Same-Moshi-Arusha	PA/003/HQ/2017-18/W/11	1,2 &3	NCT	08-04-17	N/A	N/A	N/A	10-09-17	23/10/2017	11-08-17	15/11/2017	12-01-17	12-08-17
12	Track repair and drainage improvement along Kilosa-Gulwe section	PA/003/HQ/2017-18/W/12		NCT	08-04-17	N/A	N/A	N/A	10-09-17	23/10/2017	11-08-17	15/11/2017	12-01-17	12-08-17
13	Construction of Mtwara - Mbambabay with spurs to Liganga and Mchuchuma to standard Gauge Railwaysline under PPP	PA/003/HQ/2017-18/W/13		ICT	08-04-17	10-02-17	23/10/2017	11-08-17	13/11/2017	18/1/2018	30/1/2018	02-07-18	21/2/2018	28/2/2018
14	Erection of Railway Boundaries Posts to Protect the Right of Way, Operational and Reserve Land for central Line	PA/003/HQ/2017-18/W/14		NCT	08-04-17	N/A	N/A	N/A	10-09-17	23/10/2017	11-08-17	15/11/2017	12-01-17	12-08-17
15	Maintance and rehabilitation of RAHCO buildings at Headquarters	PA/003/HQ/2017-18/W/15		CQ	08-04-17	N/A	N/A	N/A	11-01-17	11-08-17	15/11/2017	22/11/2017	27/11/2017	29/11/2017



## D: DISPOSAL OF ASSETS

S/NO.	Description	Tender No.	Lot No.	Procurement Method	General Proc. Advert Notice	Pre-Qualification			Invitation and Award Notification					
						Invitation Date	Closing-Opening	Notification of Applicants	Tender Invitation Date	Tender Closing-Opening	Approval Eval Report	Notice of intention to award Date	Vetting/Ratification of contracts	Award Notification Date
	1	2	3	4	5	5	7	8	9	10	11	12	13	14
1	Disposal of Company's assets	PA/003/HQ/2017-18/D/01	Various	NCT	08-04-17	N/A	N/A	N/A	15/9/2017	29/9/2017	13/10/2017	23/10/2017	11-09-17	15/11/2017

## E: CONSULTANCY SERVICES

S/NO	Description	Tender No.	Lot No.	Procurement Method	Basic Data		Gen. Proc Notice Advert	Request for Expression of Interest				Invitation of proposals and approval for award					
					Selection Method	Contract Type		Invitation Date	Closing-Opening	Approval of Shortlist	Notification Date	Invitation Date	Submission/Opening Date	Approval Eval Report (T) (F)	Notice of intention to award Date	Vetting/Ratification of contracts	Notification Date
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Consultancy services for valuation and compensation of land from Mpanda to Karema and Uvinza to Burundi Border for proposed new corridor	PA/003/HQ/2017-18/C/01		ICT	QCBS	Lumpsum	08-04-17	09-04-17	10-04-17	16/10/2017	25/10/2017	27/10/2017	29/11/2017	14/12/2017	22/12/2017	01-05-18	01-12-18
2	Transaction Advisory for PPP of Mtwara - Mbambabay with spurs to Liganga and Mchuchuma Railways project: Tanga Arusha and Musoma Railways project	PA/003/HQ/2017-18/C/02	1& 2	ICT	QCBS	Lumpsum	08-04-17	09-04-17	10-04-17	16/10/2017	25/10/2017	27/10/2017	29/11/2017	14/12/2017	22/12/2017	01-05-18	01-12-18
3	Supervision of Rehabilitation of Track, Modernization DSM Port, and Rehabilitation of Bridges and Culverts from Dar to Kilosa - Isaka	PA/003/HQ/2017-18/C/03		ICT	QCBS	Lumpsum	08-04-17	15/9/2017	16/10/2017	11-01-17	11-08-17	11-10-17	12-08-17	22/12/2017	29/12/2017	15/1/2018	18/1/2018



4	Consultancy services for institutional reforms of RAHCO & TRL	PA/003/HQ/2017-18/C/04		ICT	QCBS	Lumpsum	08-04-17	15/9/2017	16/10/2017	11-01-17	11-08-17	11-10-17	12-08-17	22/12/2017	29/12/2017	15/1/2018	18/1/2018
5	Preparation of Railway Master plan,	PA/003/HQ/2017-18/C/05		ICT	QCBS	Lumpsum	08-04-17	15/9/2017	16/10/2017	11-01-17	11-08-17	11-10-17	12-08-17	22/12/2017	29/12/2017	15/1/2018	18/1/2018
6	Detail Design of Muluazi junction to Ruvu Junction and Bagamoyo to Kidomole Railway lines to SGR	PA/003/HQ/2017-18/C/06		ICT	QCBS	Lumpsum	08-04-17	09-04-17	10-04-17	16/10/2017	25/10/2017	27/10/2017	29/11/2017	14/12/2017	22/12/2017	01-05-18	01-12-18
7	Feasibility and Preliminary Design for Provision of Rail network and links for Dododma commuter Trains Services SGR	PA/003/HQ/2017-18/C/07		ICT	QCBS	Lumpsum	08-04-17	27/10/2017	29/11/2017	15/12/2017	22/12/2017	28/3/2017	29/1/2018	13/02/2018	20/2/2018	03-05-18	03-12-18

8	Engineering and design of RAHCO Headquarters Construction in Dodoma	PA/003/HQ/2017-18/C/08		CS	QCBS	Lumpsum	N/A	N/A	N/A	N/A	N/A	10-11-17	25/10/2017	11-03-17	11-10-17	15/11/2017	16.01.2018
9	Consultancy services for Company's Aseets Valuation	PA/003/HQ/2017-18/C/09		NCT	QCBS	Lumpsum	08-04-17	27/10/2017 P. O. BOX 76959, DAR ES SALAAM	29/11/2017	15/12/2017	22/12/2017	28/12/2017	29/1/2018	02-12-18	19/03/2018	04-02-18	04-09-18
10	Consultancy Services for Provision of Risk Management Framework	PA/003/HQ/2017-18/C/10		IS	QCBS	Lumpsum	08-04-17	N/A	N/A	N/A	N/A	11-01-17	11-07-17	15/12/2017	29/12/2017	01-12-18	18/01/2018
11	Consultancy services for development of RAHCO Website	PA/003/HQ/2017-18/C/11		IS	QCBS	Lumpsum	08-04-17	N/A	N/A	N/A	N/A	11-01-17	11-07-17	15/12/2017	29/12/2017	01-12-18	18/01/2018

**ABBREVIATIONS**

- ICT: International Competitive Bidding**  
**NCT: National Competitive Bidding**  
**MV: Minor Value**  
**IS: Individual Selection**  
**QCBS: Cost and Quality Based Selection**  
**FWC-**  
**GPSA: Framework Contract- Government Procurement Services Agency**  
**CQ: Competitive Quotation**  
**N/A: Not Applicable**

**MANAGING DIRECTOR**  
**RELI ASSETS HOLDING COMPANY**  
**LIMITED**  
**SOKOINE DRIVE/RAILWAY STREET**